

EXTENSION OF TIME PROPOSAL

1	Name of work	providing CC Road at Solavanna Temple Surrounding Doddabommalanda Old Village in Ward no: 10 (Doddabommalanda)
2	Amount of Work Portion	1304270 = rs
3	Estimated Cost	15.00
4	Name of contractor	K.V. Subbaiah
5	Agreement No.	199/05/2/2016
6	No. and date under which work order issued	199/05-02-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	6-5-2016
9	Date of receipt of application in the sub division office	6-5-2016.
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	90%
12	Work carried out during 1st extension	20%
13	Work carried out during 2nd extension	-
14	Time now applied for	95 Days.
15	Date of recommending time limit applied for	-
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	R: 1560 = rs
22	Remarks of the EE with the daily rate of penalty proposed	R: 1560 = rs

Jadha
Assistant Engineer

[Signature]
Assistant Executive Engineer

[Signature]
Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone, Bangalore-92

[Signature]
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 92